MINFILE Number: 082M 009 **Name:** HARPER CREEK **Status:** Developed Prospect

Ore Zone/ Year/Report On	Tonnage/ Category	Commodity	Grade	Reference/ Comments
TOTAL 2020 Y	817,000 kt Combined	Copper Gold Silver	0.28 % 0.030 g/t 1.3 g/t	Proven and probable reserve using a 0.17 per cent copper cut-off grade. Weymark, R. (2020-01-16): Technical Report on the Mineral Reserve Update at the Yellowhead Copper Project, British Columbia, Canada
TOTAL 2019 Y	109,000 kt Inferred	Copper Gold Silver	0.21 % 0.024 g/t 1.2 g/t	Inferred resource using a 0.15 per cent copper cut-off grade. Weymark, R. (2020-01-16): Technical Report on the Mineral Reserve Update at the Yellowhead Copper Project, British Columbia, Canada
TOTAL 2019 Y	1,292,000 kt Combined	Copper Gold Silver	0.25 % 0.028 g/t 1.2 g/t	Measured and indicated using a 0.15 per cent copper cut-off grade. Weymark, R. (2020-01-16): Technical Report on the Mineral Reserve Update at the Yellowhead Copper Project, British Columbia, Canada
TOTAL 2014 Y	564,361 kt Measured	Copper Gold Silver	0.27 % 0.029 g/t 1.3 g/t	Estimated with a cut-off of 0.15 percent copper. Collins, J., et al (2014-07-31): Technical Report and Feasibility Study of the Harper Creek Copper Project.
TOTAL 2014 Y	735,877 kt Indicated	Copper Gold Silver	0.24 % 0.027 g/t 1.2 g/t	Estimated at a cut-off grade of 0.15 percent copper. Collins, J., et al (2014-07-31): Technical Report and Feasibility Study of the Harper Creek Copper Project.
TOTAL 2014 Y	119,743 kt Inferred	Copper Gold Silver	0.25 % 0.025 g/t 1.2 g/t	Estimated with a cut-off grade of 0.15 percent copper. Collins, J., et al (2014-07-31): Technical Report and Feasibility Study of the Harper Creek Copper Project.
TOTAL 2011 Y	117,236,900 t Inferred	Copper Gold Silver	0.29 % 0.032 g/t 1.32 g/t	Calculated at a 0.20 per cent Cu cut-off. Stockwatch News Release March 8, 2011 - Yellowhead Mining Inc.
TOTAL 2011 Y	442,071,100 t Indicated	Copper Gold Silver	0.31 % 0.032 g/t 1.06 g/t	Calculated at a 0.20 per cent Cu cut-off. Stockwatch News Release March 8, 2011 - Yellowhead Mining Inc.
TOTAL 2011 Y	89,992,900 t Measured	Copper Gold Silver	0.30 % 0.033 g/t 1.18 g/t	Calculated at a 0.20 per cent Cu cut-off. Stockwatch News Release March 8, 2011 - Yellowhead Mining Inc.