MINFILE Number: 092N 095 **Name:** CLOUD DRIFTER **Status:** Prospect

Ore Zone/ Year/Report On	Tonnage/ Category	Commodity	Grade	Reference/ Comments
DRILLHOLE 2023 Y	Assay/analysis Drill Core	Gold	2.86 g/t	Diamond Drill Hole GR22-018: 40 metre intercept of quartz-pyrite-arsenopyrite-chalcopyrite veins in quartz diorite Assessment Report 41643
DRILLHOLE 2023 Y	Assay/analysis Drill Core	Gold	58.88 g/t	DDH GR22-019: 1 metre intercept of arsenopyrite quartz veins; same hole had 2 metre intercept of 3.77 grams per tonne gold and 1 metre intercept of 3.08 grams per tonne gold Assessment Report 41643
DRILLHOLE 2022 N	Assay/analysis Drill Core	Gold Silver Copper	6.88 g/t 13.6 g/t 0.28 %	From a 9-metre drill intercept of high grade sulphide cement hydrothermal breccia in drill hole GR21-007; same hole had a 1 metre intercept of 14.8 grams per tonne gold and an 8 metre intercept of 2.16 grams per tonne gold in vein style mineralization. Press Release, Kingfisher Metals, November 16, 2021, and Assessment Report 39734.
DRILLHOLE 2022 Y	Assay/analysis Drill Core	Gold Silver	1.35 g/t 3.65 g/t	Back-pack drill hole BP-CD21-06: 0 to 2 metres of hole disseminated and vein-hosted arsenopyrite, pyrite and chalcopyrite Assessment Report 39734
DRILLHOLE 2022 Y	Assay/analysis Drill Core	Gold Silver Copper	18.69 g/t 35.0 g/t 0.47 %	Diamond drill hole GR21-010: 2 metre intercept, including 1 metre returning 30.2 grams per tonne gold, 45.7 grams per tonne silver and 0.29 per cent copper; high grade vein and breccia mineralization Assessment Report 39734